#### Operation Name:: Uganda Support to Municipal Infrastructure Project Stage:: Implementation Seq No. 3 Status: ARCHIVED Development Program (P117876) Team Leader: Martin Onyach-Olaa **Requesting Unit:** AFCE1 Created by: Martin Onyach-Olaa on 17-May-2014 Product Line: IBRD/IDA Responsible Unit: Modified by: Martin Onyach-Olaa on 30-**GSURR** Jun-2014 Approval FY: 2013 Uganda Country: AFRICA Lending Instrument: Program-for-Results Region:

# **Program Development Objectives**

Program Development Objective (from Program-for-Results Appraisal Document)

To enhance institutional capacity of selected municipalities to address urban service delivery gaps

### **Summary Ratings**

	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Satisfactory	Satisfactory
Overall Risk Rating	Moderate	Moderate

## **Program Status for Public Disclosure**

Implementation Status Overview

This is the second ISR following the Program Launch which took place in Mbale Municipality on October 22, 2013. The USMID Program was approved by the Board on March 18, 2013, signed on May 22, 2013, and declared effective on September 4, 2013 after Government of Uganda (GoU) fulfilled the condition of effectiveness, and launched on October 22, 2013.

As planned, USMID disbursed US\$26.47 million as of January 2014, against the disbursement linked indicators (DLIs). This is a combination of the results delivered by the 14 participating municipal LGs (as captured under the performance against DLIs 1, 2 and 4) and the Ugandan central government (as captured against DLIs 5, 6 and 7). DLI 3 is to be assessed at the end of the second year of the Program implementation. Results achieved in the first year include (i) DLI 1 - the 14 LGs fully complying with Program's institutional minimum access conditions which include

Public Disclosure Copy

financial management, procurement, governance and budgeting areas; (ii) DLI 2 - the 14 Program LGs improving their institutional performance and building capacity and scored an average of 60% against a target of 50% in the first year; (iii) DLI 4 – All 14 participating municipal LGs had an approved capacity building plan, (iv) DLI 5 - the central government provided rigorous institutional building support to Program LGs to allow them meet the Program minimum access requirements and prepared a robust capacity building plan to address the Program action plan; (iv) DLI 6 - all 14 Program LGs had the Town Clerks and all the core and technical staff capacity to deliver on the Program; and (v) DLI 7 – all participating municipal LGs had functioning public financial management systems in place.

Key Decisions for Disclosure

NA.

## Financing ( as of 17-Jun-2014 )

#### **Key Dates**

incy Dutes						
Program	Loans	Status	Approval Date	Signing Date	Effectiveness Date	Closing Date
P117876	IDA-52230	Effective	28-Mar-2013	22-May-2013	04-Sep-2013	31-Dec-2018
P117876	TF-10490	Closed	15-Nov-2011	05-Jan-2012	05-Jan-2012	29-Feb-2012
P117876	TF-13021	Effective	24-May-2013	24-May-2013	11-Jul-2013	30-Jun-2014
P117876	TF-99697	Closed	14-Sep-2011	30-Sep-2011	30-Sep-2011	31-Dec-2013

**Disbursements (in Millions)** 

Program	Loans	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P117876	IDA-52230	Effective	USD	150.00	150.00	0.00	26.47	123.37	18.00
P117876	TF-10490	Closed	USD	0.09	0.08	0.00	0.08	0.00	100.00
P117876	TF-13021	Effective	USD	0.89	0.89	0.00	0.00	0.89	0.00
P117876	TF-99697	Closed	USD	0.55	0.45	0.10	0.45	0.00	100.00

# **DLIs**

DLIS Disbursement Linked Indicat	ors (DLI)				
DLI	Scalable Disbursement	Unit of Measure	DLI Baseline	Actual(Previous)	Actual(Current)

DLI#1: Program LGs have met	$\times$	Percentage	Value	0.00	100.00	100.00
Minimum Conditions in Annual		Sub Type	Date	10-Dec-2012	17-Dec-2013	23-May-2014
Performance Assessment (APA) - Total DLI#1 amount - US\$30m.			Comments		All 14 participating Municipal LGs met the minimum conditions as assessed by an Independent Verification Agency (IVA ).	All 14 participating Municipal LGs met the minimum conditions as assessed by an Independent Verification Agency (IVA). The Disbursement under DLI #1 in the amount of SDR 3,600,000 for year one was fully made.
DLI#2: Program LGs have	$\times$	Percentage	Value	0.00	60.00	60.00
strengthened their institutional performances in seven thematic areas		Sub Type	Date	12-Oct-2012	17-Dec-2013	23-May-2014
as scored by APA - Total DLI#2 amount- US\$58m			Comments		An average of 60% score .	An average of 60% score . The Disbursement under DLI #2 in the amount of SDR 7,300,000 for year one was fully made. Target score was 50% but actual average score was 60%. Municipalities complained that they should have got more (SDR 8,760,000 on a pro-rata basis)given the average performance which was above the target.

DLI#3: Program LGs have	X	Percentage	Value	0.00	0.00	0.00
implemented their Infrastructure		Sub Type	Date	12-Oct-2012	17-Dec-2013	23-May-2014
Action Plan utilizing Program financing as scored by the APA - Total DLI#3amount - US\$38m			Comments		DLI#3 to be assessed at end of FY2014/15 to inform allocation for FY2015/16.	DLI#3 to be assessed at end of FY2014/15 to inform allocation for FY2015/16. No funds were therefore disbursed under this DLI#3 in year one.
DLI#4: Pprogram LGs have	X	Percentage	Value	0.00	100.00	100.00
implemented their CBP utilizing		Sub Type	Date	12-Oct-2012	17-Dec-2013	23-May-2014
Program financing as scored by the APA - Total DLI#4 amount - US \$10m			Comments		All 14 participating Municipal LGs have adopted their CBP for FY2013/14.	All 14 participating Municipal LGs have adopted their CBP for FY2013/14.The Disbursement under DLI #4 in the amount of SDR 1,600,000 in year one was fully made.
DLI#5: MoLHUD has executed its	$\times$	Percentage	Value	0.00	100.00	100.00
CBP for Participating LGs - Total DLI#5 amount - US\$12m		Sub Type	Date	12-Oct-2012	17-Dec-2013	23-May-2014
DEH#5 amount - 05\$12m			Comments		MoLHUD has fully met the DLI requirement for FY2013/14.	MoLHUD has fully met the DLI requirement for FY2013/14. The Disbursement under DLI #5 in the amount of SDR 2,600,000 was fully made.

DLI#6: Program LGs with Town		Percentage	Value	78.00	100.00	100.00
Clerks in Place - Total DLI#6 amount		Sub Type	Date	12-Dec-2012	17-Dec-2013	23-May-2014
- US\$6m.			Comments		MoLG has ensured that all 14 participating LGs have Town Clerks in Place.	MoLG has ensured that all 14 participating LGs have Town Clerks in Place. The Disbursement under DLI #6 in the amount of SDR 800,000 was fully made.
DLI#7: Program LGs with functional	$\times$	Number Sub Type	Value	2.00	2.00	2.00
IFMS in place - Total DLI#7 amount -			Date	12-Dec-2012	17-Dec-2013	23-May-2014
US\$6m.			Comments	2 out of the 14 participating LGs had IFMS functional in their units.	GoU has not yet began the roll-out of IFMS to the remaining 12 participating LGs.	GoU has not yet began the roll-out of IFMS to the remaining 12 participating LGs. Advance request as per Section 4 B(2) of the FA and SDR 1,300,000 disbursed under DLI#7.

# Results

Program Development Objectives Indicators											
Indicator Name	Key	DLI	Unit of Measure		Baseline	Actual (Previous)	Actual (Current)	End Target			
Indicator One:By EOP, x			Percentage	Value	0.00		60.00	90.00			
% of municipalities have				Date	12-Dec-2012		23-May-2014	31-Dec-2018			
improve the fiduciary, safeguards and urban planning process				Comments	As at appraisal		First institutional performance assessment was done at beginning of Program using the new assessment tool.	To be measured annually.			

Indicator Two:Percentage		Percentage	Value	0.00	0.00	90.00
of total planned			Date	12-Dec-2012	23-May-2014	31-Dec-2018
infrastructure completed by participating municipalities.			Comments	As at appraisal	Contractors just mobilized for the various civil works at Municipal LGs level. Indicator to be assessed after one year of Program implementation beginning FY2014/15.	To be measured annually.
Indicator Three:Number		Text	Value	1066000	1122000	1360516
of project beneficiaries of			Date	12-Dec-2012	23-May-2014	31-Dec-2018
which x% female		Comments	As at appraisal	Figure based on Participating LGs population with a 5.2 percent annual growth rate.	Figure based on Participating LGs population projection at end of Program.	

# **Intermediate Results Indicators**

Indicator Name	Key	DLI	Unit of Measure		Baseline	Actual (Previous)	Actual (Current)	End Target
Intermediate Result			Kilometers	Value	0.00			
indicator One: Roads,				Date	12-Dec-2012			31-Dec-2018
street lights and drainage rehabilitated			Comments	At Appraisal			To be measured annually	
Intermediate Result			Text	Value	668 tons (51%)			0
indicator Two:Garbage				Date	12-Dec-2012			31-Dec-2018
collected and disposed				Comments	At Appraisal			To be measured annually
Intermediate Result			Number	Value	0.00			0.00
indicator Three:			Date	12-Dec-2012			31-Dec-2018	
Establishment of bus parks, markets, parking lots				Comments	At Appraisal			To be measured annually

Municipal LGs with		$\times$	Number	Value	11.00	14.00	14.00
qualified core staff				Date	12-Dec-2012	17-Dec-2013	31-Dec-2018
			Comme		At Appraisal	Met. All participating Municipal LGs have core staff.	All participating Municipal LGs to have core staff.
Municipal LGs with at			Number	Value	0.00	5.00	14.00
least 10% annual increase				Date	12-Dec-2012	17-Dec-2013	31-Dec-2018
in OSR			Comments	At Appraisal	5 Municipal LGs has OSR increase of at least 10%	All participating municipal LGs to have increase in OSR of at least 10%	
Municipal LGs with clean		$\times$	Number	Value	5.00	5.00	14.00
Audit reports for previous				Date	12-Dec-2013	17-Dec-2014	31-Dec-2018
year.	ar.	Comments	At Appraisal	5% municipal LGs had clean audit reports.	All participating Municipal LGs to have clean audit reports by EOP.		

# Organizations

Organization Name	Туре	Contact	Title	Office Phone	Email
Minsitry of Lands, Housing and Urban Development (MoLHUD)	Borrower/Recipient	Mr. Gabindadde Musoke	Permanent Secretary	256414342931	ps@mwle.go.ug